1

Public Works (1910) Department.

G.O., No. 2999

DATED 9.9.1910.

H.C.P.

[Despatch Abstract.]

Works sanctioned under Open Capital Rules in the VI Circle

Recording, with remarks, the correspondence connected with the extension of dates of completion of certain ——.

[P. W. 9. 1,250—22-7-09.]

Indexed.

12/9

M.G. 9/9/10

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Government of Madras.

PUBLIC WORKS DEPARTMENT.

IRRIGATION.

Recd. } 1910. *Enclosures*

Regd. *Spare copies*

G.O., No. 299 I., 9th September 1910.

Works sanctioned under Open Capital Rules in the VI Circle

Recording, with remarks, the correspondence connected with the extension of dates of completion of certain —.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.

READ—the following papers :—

I

Extract from Superintending Engineers Memo. to the Executive Engineer, Madura division.

In the circumstances stated in the remarks column of the statement below the extension applied for in the case of items 1, 2, 5 to 15, 17 to 21 and 23 to 30 is sanctioned with reference to paragraph 2 of G.O., No. 362 I., dated 1st September 1909. The date of completion in the case of item 22 has since been extended to 31st March 1911—*vide* G.O., No. 215 I., dated 2nd July 1910.

Enclosure.

Statement of works sanctioned up to 31st March 1910 under open Capital Account rules and requiring renewal of sanction.

Sanctioning authority.	Name of work.	Sanctioned estimate including establishment and tools and plant.			Date of expiry of sanction.	Remarks.
		Class I unremunerative.	Class II remunerative.	Total.		
G.Os., No. 441 I., dated 8th May 1905; No. 8 I., dated 5th January 1907; No. 399 I., dated 20th September 1907; No. 298 I., dated 25th August 1908; and No. 332 I., dated 16th August 1909.	1. Improvements to Uthangudi tank, Madura taluk.	RS. 3,815	RS ..	RS. 3,815	31st March 1910 ..	Delay in completion is due to adjustment of land charges. Hence extension of sanction to end of 31st March 1911 is required.
G.Os., No. 430 I., dated 5th May 1905; No. 8 I., dated 5th January 1907; No. 399 I., dated 20th September 1907; No. 298 I., dated 25th August 1908; and No. 332 I., dated 16th August 1909.	2. Improvements to No. 101, Marudankulam tank.	1,546	..	1,546	Do. ..	Do. do.
G.Os., No. 119 I., dated 12th March 1907 and No. 118 I., dated 19th April 1910.	3. Widening and deepening the watershed cutting between the Periyár lake and tunnel.	..	2,51,289	2,51,289	Do. ..	Sanction of the Government of India to the revised estimate of Rs 2,51,289 is awaited — *vide* G.O., No. 118 I., dated 19th April 1910. Sanction to the extension till 31st March 1911 for completion of the work is requested.
Government of India No. 1421 I., dated 24th October 1905, communicated with G.O., No. 1115 I., dated 15th November 1905; Government of India letter No. 1999 I., dated 17th December 1907, communicated with G.O., No. 9 I., dated 4th January 1908; and G.O., No. 332 I., dated 16th August 1909.	4. Providing a temporary gate in front of head sluice, Thekkady.	18,242	..	18,242	Do. ..	Work will be started only in February 1911. Extension of sanction to 31st March 1911 is required to complete the work.
G.Os., No. 63 I., dated 18th January 1906; No. 399 I., dated 20th September 1907; and No. 332 I., dated 16th August 1909.	5. Improvements to Perungalakudy Kanmoy.	2,423	..	2,423	Do. ..	Extension to 31st March 1911 is required to work out the revised estimate which is under preparation.
G.Os., No. 232, dated 20th June 1908 and No. 332 I., dated 16th August 1909.	6. Improvements to the Regulator at the Periyár right bank escape.	5,276	..	5,276	Do. ..	Work completed and included in Completion Statement for April 1910. Extension of sanction to 30th April 1910 is required.
G.O., No. 381 I., dated 19th October 1908 ..	7. Constructing a repair shop at Periyár ..	8,596	..	8,596	Do. ..	Work just started; will be completed by 31st March 1911. Hence extension of sanction to that date is required.
G.Os., No. 71 I., dated 11th February 1908 and No. 332 I., dated 16th August 1909.	8. Improvements to No. 80, Perungarayan Kanmoy.	3,149	..	3,149	Do. ..	Work almost completed and the accounts remain to be closed. Extension to 31st March 1911 is required.
G.O., No. 434 I., dated 23rd November 1908 ..	9. Constructing section officer's quarters, Andipatty.	4,094	..	4,094	Do. ..	Work almost completed. Sanction to extension till 31st March 1911 is requested for closing the accounts of the work.

Statement of works sanctioned up to 31st March 1910 under open Capital Account rules and requiring renewal of sanction—*cont.*

Sanctioning authority.	Name of work.	Sanctioned estimate including establishment and tools and plant. Class I unremunerative.	Class II remunerative.	Total.	Date of expiry of sanction.	Remarks.
		RS.		RS.		
G.O., No. 434 I., dated 23rd November 1908 ..	10. Constructing sub-overseer's quarters and telephone shed combined with huts for lascars at Pulipatty.	2,917	..	2,917	31st March 1910 ..	Work almost completed. Sanction to extension till 31st March 1911 is requested for closing the accounts of the work.
G.Os., No. 71 I., dated 11th February 1908 and No. 382 I., dated 16th August 1909.	11. Improvements to No. 81, Kalaman kanmoy.	1,636	..	1,636	Do. ..	Work in progress will be completed during the official year. Sanction is requested to 31st March 1911.
Do. do. ..	12. Improvements to Padathala Kurichi kanmoy.	2,085	..	2,085	Do. ..	Do. do.
Do. do. ..	13. Improvements to Polimby kanmoy ..	1,882	..	1,882	Do. ..	Do. do.
Do. do. ..	14. Improvements to No. 82, Navakkutti kanmoy.	1,636	..	1,636	Do. ..	Do. do.
Do. do. ..	15. Improvements to No. 83, Sathamangalam kanmoy.	4,963	..	4,963	Do. ..	Do. do.
Government of India letter No. 934 I., dated 30th August 1909, communicated with G.O., No. 387 I., dated 21st September 1909.	16. Altering the existing gearing arrangements of the regulator shutters at Peranai headworks.	17,220	..	17,220	Do. ..	Work in abeyance. Extension of sanction to 31st March 1911 is required.
G.O., Nos. 285 and 286 I., dated 9th July 1909.	17. Constructing hospital buildings at Thekkady.	7,257	..	7,257	Do. ..	Work in progress, will be completed by 31st March 1911 up to which extension of sanction is required.
G.O., No. 231 I., dated 5th June 1909 ..	18. Improvements to the rest-house at Peranai.	1,943	..	1,943	Do. ..	Sanction to the revised estimate is awaited. Extension of sanction to 31st March 1911 is required to complete the revised estimate.
G.Os., No. 36 I., dated 10th January 1906; No. 399 I., dated 20th September 1907; No. 298 I., dated 25th August 1908; and No. 332 I., dated 16th August 1909.	19. Improvements to No. 113, Seruthoor tank.	2,485	..	2,485	Do. ..	Work in progress. Extension of sanction to 31st March 1911 is required.
G.Os., No. 748 I., dated 7th July 1906; No. 458 I., dated 16th October 1907; No. 298 I., dated 26th August 1908; and 332 I., dated 16th August 1909.	20. Constructing a calingulah at the left flank of Elamanur kanmoy.	4,871	..	4,871	Do. ..	Work completed and the accounts remain to be closed. Hence sanction to 31st March 1911 is requested.
G.Os., No. 36 I., dated 10th January 1906; No. 399 I., dated 20th September 1907; and No. 332 I., dated 16th August 1909.	21. Improvements to 63 and 64 Ullikudi and Devani kanmoy, Melur taluk.	2,239	..	2,239	Do. ..	Do. do.
G.O., No. 172 I., dated 12th February 1906; No. 399 I., dated 20th September 1907; and No. 332 I., dated 16th August 1909.	22. Improvements to Madayangudi kanmoy, Melur taluk.	1,747	..	1,747	Do. ..	Work in progress. Sanction to extension to 31st March 1911 is required.
G.O., No. 471 I., dated 30th October 1907 and No. 332 I., dated 16th August 1909.	23. Reconstructing the inspection bungalow at Edyapatti.	4,286	..	4,286	Do. ..	Work almost completed and the accounts remain to be closed. Extension of sanction to 31st March 1911 is required.

Statement of works sanctioned up to 31st March 1910 under open Capital Account rules and requiring renewal of sanction—*cont.*

Sanctioning authority.	Name of work.	Sanctioned estimate including establishment and tools and plant.			Date of expiry of sanction.	Remarks.
		Class I unremunerative.	Class II remunerative.	Total.		
		RS.		RS.		
G.Os., No. 230 I., dated 27th May 1907; No. 298 I., dated 25th August 1908; and No. 332 I., dated 16th August 1909.	24. Constructing an inspection bungalow at Kuruvanooth.	3,936	..	3,936	31st March 1910 ..	Work completed and the accounts remain to be closed. Extension of sanction to 31st March 1911 is required.
G.Os., No. 272 I., dated 8th June 1907; No 298 I., dated 25th August 1908; and No 332 I., dated 16th August 1909.	25. Improvements to No. 87, Mannadi kanmoy, Melur taluk.	1,636	..	1,636	Do. ..	Do. do.
G.O., No. 381 I., dated 19th October 1908 ..	26. Constructing sheds for lascars at the Periyar right bank escape.	8,893	..	8,893	Do. ..	Do. do.
G.O., No. 434 I., dated 23rd November 1908 ..	27. Constructing Sub-overseer's quarters, Kallandri.	1,878	..	1,878	Do. ..	Work in progress. Extension of sanction to 31st March 1911 is required.
G.Os., No. 233 I., dated 22nd May 1907; No. 298 I., dated 25th August 1908; and No. 332 I., dated 16th August 1909.	28. Improvements to surplus escape at Ramarajapuram main canal.	2,952	..	2,952	Do. ..	Work completed and included in Completion Statement for April 1910. Extension of sanction to 30th April 1910 is required.
G.Os., No. 174 I., dated 13th February 1906; No. 399 I., dated 20th September 1907; No. 298 I., dated 25th August 1908; and No. 332 I., dated 16th August 1909.	29. Improvements to Vandiyoor drain ..	3,449	..	3,449	Do. ..	Do. do.
G.Os., No. 780 I., dated 18th July 1906; No. 399 I., dated 20th September 1907; and No. 332 I., dated 16th August 1909.	30. Improvements to Thodanory Distributary.	1,389	..	1,389	Do. ..	Do. do.

Note.—Application for sanction to the extension of the date of completion of the works—items 3, 4 and 16 has been made to the Chief Engineer for Irrigation—*vide* this office No. 666 C.-E., dated the 12th July 1910. The extension required in the case of item 22 has since been sanctioned—*vide* G.O., No. 215 I., dated 2nd July 1910.

30*th June* 1910.

J. M. Parker,
Executive Engineer, Madura Division.

No. 683 C.E., dated 15th July 1910.

Forwarded to the Chief Engineer for Irrigation for information through the Deputy Accountant-General, Public Works Branch, Madras, with reference to the former officer's Circular Memo. Dis. No. 148 of 1910, dated 8th February 1910.

T. W. S. Smyth,
Superintending Engineer, VI Circle.

II

Endorsement by the Chief Engineer for Irrigation, dated 20th July 1910.

From the Examiner, Public Works Accounts, dated 13th August 1910, No. 4640 B/Bk.

III

Endorsement by the Chief Engineer for Irrigation, dated 3rd September 1910, R.O.C. No. 3251/10.

Submitted to the Joint Secretary to Government, Public Works Department (Irrigation), with reference to paragraph 1919-VI of the Public Works Department Code, volume II, as amended by Standing Order No. 64 of 1909.

Items.	Government Order.
3, 4 and 16.	No. 265 I., dated 16th August 1910.
22.	No. 215 I., dated 2nd July 1910.

2. As regards items 3, 4, 16 and 22 in the statement of works received from the Superintending Engineer, it may be noted that the extension of their dates of completion has been already sanctioned in the marginally-noted orders.

3. The attention of the Superintending Engineer, VI Circle, should be drawn to this office Circular Memo. Dis. No. 148, dated 7th February 1910, according to which the statement of works, in question, should have been submitted through the Examiner, Public Works Accounts.

C. A. Smith,
Chief Engineer for Irrigation.

To the Joint Secretary to Government, Public Works Department (Irrigation).

Order—No. 299 I., dated 9th September 1910.

Recorded.

2. The attention of the Superintending Engineer, VI Circle, is drawn to paragraphs 2 and 3 of the above endorsement by the Chief Engineer for Irrigation.

(True Extract.)

C. A. Smith,
Joint Secy. to Govt., P.W.D.,
Irrigation Branch.

To the Chief Engineer for Irrigation.
,, Superintending Engineer, VI Circle.
,, Examiner, Public Works Accounts.

Forwarded to the

(By Order.)

Deputy Registrar.

From the Supg: Engr: VI Circle, d/ 15. 7. 10, No 683 CE
Endorst: by the Chief Engr: for Irrign d/ 20. 7. 10
From the Exam:r, P.W. Accts, d/13.8.10, No 4640 B/Bk

Endorst by the Chief Engr: for Irrigation
Rvc No 3251 of '10 d/ 3. 9. 10.

CURRENT No. 9039
PASSED ON BY
R. C.
U. R. C. 9.9.10
REF.
R. K.
D. O
Encl-2

Submitted to the Joint Secy to Govt:, P.W.D (I), with reference to para 1919-VI of the P.W.D Code, Vol II, as amended by Standing Order No 64 of 1909.

Pp 3 to 10 of C.f.

2. As regards items 3, 4, 16 and 22 in the statement of works received from the Supg: Engr:, it may be noted that the extension of their dates of completion has been already sanctioned in the marginally noted orders.

Items	G. O
3, 4 + 16	No 265-I d/ 16-8-10 flag Q
22	No 215-I d/ 2. 7. 10. flag R

2

3. The attention of the Supg Engr:, VI Circle, should be drawn to this office Circ: Memo Dis No 1488 dy. 7.2.10, according to which the statement of works, in question, should have been submitted thro' the Examr., P.W. Accts.

Flag N

[illegible] 3.9.10 DEI

[illegible] 3/9/10 EI

D.E.I. 3 ... 1910

To The Joint Secy to Govt, PWD(I) with the Correspondence quoted, in original

[illegible] 30.8.10 30.8.10

10

2,000—30-4-20.

Subject:— Extension of the dates of completion of certain works in the VI Circle.

P.W.D. Irrigation Branch.

NOTES

CONNECTED WITH

G.O., No. I., dated 19 .

Notes edited.

Initials of the Clerk.

PUBLIC WORKS DEPARTMENT,

(Irrigation Branch).

Endorst by the Chief Engr: for Engr
R.O.C. No 3251 of '10 dj. 3. 9. 10.

—

D.I.

A draft order on E.I. endorst is submitted for approval.

Intls 30.8.10 Intls 3.9.10

I Submitted

Intls 3/9 Intls 3-9-10

Desptr
Intls 5.9.10

C No 3251 of 10

SUBJECT.— Extension of the dates of completion of certain works in the VI Circle.

PUBLIC WORKS DEPARTMENT,

IRRIGATION BRANCH.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

READ the following

Print — From the Supg Engr., VI Circle, dd 15.7.10, No 683 CE

Quote — Endorst by the Chief Engr for Irrgn dd 20.7.10

From the Exam.r, P.W. Accts, dd 13.8.10, No 4640 B/Pubk

Print — Endorst by the Chief Engr. for Irrgn Roc No 3251 of 10 dd 3.9.1910

Print Statement

Order. 299 I 7-9-10

Recorded.

2. The attention of the Supg Engr., VI Circle, is drawn to paras 2 and 3 of the above Endorst by the Chief Engr. for Irrigation.

Issue

To the Chief Engr. for Irrgn
" Supg Engr., VI Circle,
" Exam.r, P.W. Accts

Ordinary Press

Despd 11/10/10

3.9.10

3/9

2991
19-9-0
5-6